

## PHOTOGRAPHS

PHOTOGRAPH #1



### BUILDING 1 SECTION H

Insulation and 15/32" plywood sheathing installed.

PHOTOGRAPH #2



### BUILDING 1 SECTION H

Contractor installed missing fasteners at plywood sheathing as marked.

**PHOTOGRAPH #3**



**BUILDING 1  
SECTION G**

Insulation and 15/32" plywood sheathing installed.

**PHOTOGRAPH #4**



**BUILDING 1  
SECTION G**

Contractor corrected missing nails at Simpson Strong-Tie TSP connectors.

**PHOTOGRAPH #5**



**BUILDING 1  
SECTION G**

Contractor corrected incomplete attachment of Simpson Strong-Tie straps at top plate to trusses locations.

**PHOTOGRAPH #6**



**BUILDING 1  
SECTION G**

Contractor corrected Improper attachment of Simpson Strong-Tie straps at floor truss locations.

**PHOTOGRAPH #7**



**BUILDING 1  
SECTION F**

Existing Thermo-Ply sheathing marked for removal.

**PHOTOGRAPH #8**



**BUILDING 1  
SECTION F**

Thermo-Ply sheathing removed and strapping attached were marked.

**PHOTOGRAPH #9**



**BUILDING 1  
SECTION F**

New sealants applied at inside corners and transitions prior to repainting at balconies and patios.

**PHOTOGRAPH #10**



**BUILDING 1  
SECTION F**

Finish painting in progress at patio and balcony ceiling surfaces.



**PHOTOGRAPH #13**



**BUILDING 1  
SECTION F**

Urethane sealant applied at base plate to concrete footing prior to application of new sheathing.

**PHOTOGRAPH #14**



**BUILDING 1  
SECTION F**

Titen HD anchors and Simpson Strong - Tie connectors installed as required by drawings and specifications.

**PHOTOGRAPH #15**



**BUILDING 1  
SECTION F**

Roof sheathing damage exposed. Active leaks observed at several locations. Owners roofing contractor to do repairs.

**PHOTOGRAPH #16**



**BUILDING 1  
SECTION D**

Erection of access scaffolding in progress.

**PHOTOGRAPH #17**



**BUILDING 1  
SECTION B**

Erection of access scaffolding in progress.