

PHOTOGRAPHS

PHOTOGRAPH #1



BUILDING 24 SECTION B

Contractor has made corrections with window flashing by extending bottom edge of flashing below sill flashing.

PHOTOGRAPH #2



BUILDING 24 SECTION B

Stucco subcontractor installing stucco accessories and lath in preparation for new stucco applications.

PHOTOGRAPH #3



**BUILDING 24
SECTION B**

Stucco subcontractor has applied scratch coat of stucco.

PHOTOGRAPH #4



**BUILDING 24
SECTION D**

Stucco subcontractor has applied scratch coat and began application of brown coat of stucco.

PHOTOGRAPH #5



**BUILDING 24
SECTION F**

Contractor has overlapped Tyvek HomeWrap at outside corners twelve inches minimum as specified.

PHOTOGRAPH #6



**BUILDING 24
SECTION F**

Contractor has installed kick out flashing at balcony and set in sealant.

PHOTOGRAPH #7



**BUILDING 24
SECTION F**

Contractor has sealed penetrations at electrical boxes with Dupont Flashing.

PHOTOGRAPH #8



**BUILDING 24
SECTION G**

Contractor has made corrections at Tyvek HomeWrap by overlapping minimum of six inches at horizontal transition.

PHOTOGRAPH #9



**BUILDING 24
SECTION G**

Contractor has overlapped Tyvek HomeWrap at outside corners twelve inches minimum as specified.

PHOTOGRAPH #10



**BUILDING 24
SECTION E**

Contractor had not fastened top of windows at flange as required.

PHOTOGRAPH #11



**BUILDING 24
SECTION E**

Contractor made corrections by fastening top of window flange as required prior to installation of head flashing.

PHOTOGRAPH #12



**BUILDING 26
SECTION H**

Contractor has completed framing repairs. Delta has documented quantities with contractor.

PHOTOGRAPH #13



**BUILDING 26
SECTION A**

Contractor has completed framing repairs. Delta has documented quantities with contractor.

PHOTOGRAPH #14



**BUILDING 26
SECTION A**

Contractors work area around building is required to be fenced off and marked as a hard hat area. This area has not been fenced.

PHOTOGRAPH #15



**BUILDING 26
SECTION A**

Contractor has installed framing connectors and sprayed Bora-Care termite treatment in preparation for insulation and sheathing applications.

PHOTOGRAPH #16



**BUILDING 26
SECTION A**

Contractor has formed and poured concrete pedestal for breezeway beams and wall support.

PHOTOGRAPH #17



**BUILDING 26
SECTION B**

Framing damage has been identified and marked by Delta for repairs.

PHOTOGRAPH #18



**BUILDING 26
SECTION B**

Framing damage has been identified and marked by Delta for repairs.

PHOTOGRAPH #19



**BUILDING 26
SECTION B**

Framing damage has been identified and marked by Delta for repairs.

PHOTOGRAPH #20



**BUILDING 26
SECTION B**

Framing damage has been identified and marked by Delta for repairs.

PHOTOGRAPH #21



**BUILDING 26
ATTIC 2622**

Contractor has completed multiple truss repairs, gusset repairs and fire wall repairs.

PHOTOGRAPH #22



**BUILDING 26
ATTIC 2622**

Contractor has completed multiple truss repairs, gusset repairs and fire wall repairs.

PHOTOGRAPH #23



**BUILDING 26
ATTIC 2621**

Contractor has completed, truss repairs,
gusset repairs and fire wall repairs.