

PHOTOGRAPHS

PHOTOGRAPH #1



**BUILDING 27
UNIT #2718-SECTION G**

Contractor has installed Simpson HGA10KT shear clip instead of specified HSLQ37 shear clips. Delta informed contractor to replace.

PHOTOGRAPH #2



**BUILDING 27
UNIT #2718-SECTION G**

Contractor has installed Simpson HSLQ37 shear clips, as well as #SDW22458 screws at built-up rail beam.

PHOTOGRAPH #3



**BUILDING 27
SECTION G**

Contractor has installed 4" steel lag screws at steel rail post. Delta informed contractor galvanized lag screws are required.

PHOTOGRAPH #4



**BUILDING 27
SECTION G**

Contractor has replaced steel lag screws with 4" galvanized lag screws.

PHOTOGRAPH #5



**BUILDING 27
SECTION G**

Contractor has replaced steel lag screws with 4" galvanized lag screws.

PHOTOGRAPH #6



**BUILDING 27
SECTION F**

Contractor is installing railings and screen enclosures at upper and lower lanais.

PHOTOGRAPH #7



**BUILDING 27
SECTION D**

Contractor has removed scaffolding.

PHOTOGRAPH #8



**BUILDING 27
SECTION B**

Contractor has completed rail beam detail by adding cedar trim boards.

PHOTOGRAPH #9



**BUILDING 27
SECTION B**

Florida Paint representative performed PH test of new stucco for approval of paint applications.

PHOTOGRAPH #10



**BUILDING 27
SECTION B**

Contractor has begun to apply primer and finish coats of paint at new stucco.

PHOTOGRAPH #11



**BUILDING 27
SECTION B**

Contractor has begun to apply primer and finish coats of paint at new stucco.

PHOTOGRAPH #12



**BUILDING 10
SECTION D**

Contractor has installed new GreenHeck louvers.

PHOTOGRAPH #13



**BUILDING 10
SECTION D**

Sub-contractor is installing JumboTex WRB over Tyvek HomeWrap.

PHOTOGRAPH #14



**BUILDING 10
SECTION D**

New soffit has been installed and stucco accessories are being installed.

PHOTOGRAPH #15



**BUILDING 10
SECTION D**

JumboTex 60 WRB overlapped horizontally 2 inches minimum.

PHOTOGRAPH #16



**BUILDING 10
SECTION E**

DuPont flashings and PGT windows installed.

PHOTOGRAPH #17



**BUILDING 10
SECTION E**

DuPont StraightFlash has been installed over window fin and extended down 6 inches.

PHOTOGRAPH #18



**BUILDING 10
SECTION F**

Contractor is installing 15/32" plywood sheathing.

PHOTOGRAPH #19



**BUILDING 10
SECTION D**

Contractor is installing 15/32" plywood sheathing.

PHOTOGRAPH #20



**BUILDING 10
SECTION F**

Contractor is installing 15/32" plywood sheathing

PHOTOGRAPH #21



**BUILDING 10
SECTION F**

Contractor has repaired additional damaged framing at balcony door sills.

PHOTOGRAPH #22



**BUILDING 10
SECTION F**

Contractor has repaired additional damaged framing at balcony door sills.

PHOTOGRAPH #23



**BUILDING 10
SECTION F**

Contractor has installed new flashing,
prior to installing new deck boards.

PHOTOGRAPH #24



**BUILDING 10
SECTION F**

New PT 2"x6" decking has been installed
at Type A1 balconies.

PHOTOGRAPH #25



**BUILDING 10
SECTION F**

New PT 2"x6" decking has been installed at Type A1 balconies.

PHOTOGRAPH #26



**BUILDING 10
SECTION F**

Roof sheathing water damage. Owners responsible for repairs.

PHOTOGRAPH #27



**BUILDING 10
SECTION F**

Roof sheathing water damage. Owners responsible for repairs.