

PHOTOGRAPHS

PHOTOGRAPH #1



BUILDING 5 SECTION G

Stucco Sub contractor has completed applying lath for stucco application.

PHOTOGRAPH #2



BUILDING 5 SECTION H

Stucco Sub-contractor applying JumboTex 60 water resistant barrier.

PHOTOGRAPH #3



**BUILDING 5
SECTION A**

Bora Care termite treatment applied on framing and 15/32" plywood sheathing being installed.

PHOTOGRAPH #4



**BUILDING 5
SECTION A**

New PT sheathing used at bottom row of plywood sheets being applied.

PHOTOGRAPH #5



**BUILDING 5
SECTION A**

Tyvek HomeWrap WRB installed over sheathing.

PHOTOGRAPH #6



**BUILDING 5
SECTION B**

Contractor has provided new Simpson Strong-Tie strapping and connectors at wall framing.

PHOTOGRAPH #7



**BUILDING 5
SECTION B**

Termite contractor has sprayed framing with Bora Care termite treatment.

PHOTOGRAPH #8



**BUILDING 5
SECTION B**

Contractor has replaced damaged decking with new 2" X 6" PT lumber. Rusted existing metal flashings exposed by decking repair will require replacement or coating to address rust.

PHOTOGRAPH #9



**BUILDING 23
SECTION H**

Removal of stucco and sheathing has exposed wood framing for damage review.

PHOTOGRAPH #10



**BUILDING 23
SECTION H**

Removal of stucco and sheathing has exposed wood framing for damage review.

PHOTOGRAPH #11



**BUILDING 5
SECTION H**

Damaged wood marked for repairs at window framing, 2nd floor bottom plates and subflooring edges.

PHOTOGRAPH #12



**BUILDING 23
SECTION H**

Damaged framing marked for repairs at 2nd floor top plates and gable end roof trusses.

PHOTOGRAPH #13



**BUILDING 23
SECTION H**

Damaged framing marked for repairs at 2nd floor top plates and gable end roof trusses.

PHOTOGRAPH #14



**BUILDING 23
SECTION G**

Damage at wall framing, window framing and breezeway framing marked for repairs.