

PHOTOGRAPHS

PHOTOGRAPH #1



BUILDING 5 SECTION D

Stucco Sub-contractor has applied scratch, brown and finish coats of stucco.

PHOTOGRAPH #2



BUILDING 5 SECTION D

Stucco Sub-contractor has applied scratch, brown and finish coats of stucco.

PHOTOGRAPH #3



**BUILDING 5
SECTION E**

Stucco Sub-contractor has applied scratch, brown and finish coats of stucco.

PHOTOGRAPH #4



**BUILDING 5
SECTION F**

Stucco sub-contractor in process of applying scratch and brown coats.

PHOTOGRAPH #5



**BUILDING 5
SECTION G**

Breezeway railings in process of peeling paint and rust removal.

PHOTOGRAPH #6



**BUILDING 5
SECTION H**

Stucco Sub- Contractor has applied JumboTex WRB, stucco accessories and metal lathing.

PHOTOGRAPH #7



**BUILDING 5
SECTION A**

Stucco Sub- Contractor in process of applying JumboTex WRB, stucco accessories and metal lathing.

PHOTOGRAPH #8



**BUILDING 5
SECTION B**

Stucco Sub- Contractor in process of applying JumboTex WRB, stucco accessories and metal lathing.

PHOTOGRAPH #9



**BUILDING 5
SECTION B**

Contractor has removed rust from metal flashing and coated for protection.

PHOTOGRAPH #10



**BUILDING 5
SECTION B**

Contractor has removed rust from metal flashing and coated for protection.

PHOTOGRAPH #11



**BUILDING 23
SECTION H**

Contractor has performed gable end wall bracing and repairs.

PHOTOGRAPH #12



**BUILDING 23
SECTION H**

Contractor has provided Simpson Strong-tie strapping and termite contractor has applied Bora Care termite treatment.

PHOTOGRAPH #13



**BUILDING 23
SECTION H
ATTIC UNIT #2321**

Framing scabs, gussets and fire wall repairs have been performed and quantified.

PHOTOGRAPH #14



**BUILDING 23
SECTION H
ATTIC UNIT #2321**

Additional truss framing repaired where extensive termite damage was observed.

PHOTOGRAPH #15



**BUILDING 23
SECTION H
ATTIC UNIT #2321**

Additional truss framing repaired where extensive termite damage was observed.

PHOTOGRAPH #16



**BUILDING 23
SECTION H
ATTIC UNIT #2322**

Framing scabs, gussets and fire wall repairs have been performed and quantified.

PHOTOGRAPH #17



**BUILDING 23
SECTION H
ATTIC UNIT #2322**

Framing scabs, gussets and fire wall repairs have been performed and quantified.

PHOTOGRAPH #18



**BUILDING 23
SECTION G**

Contractor in process of installing Simpson Strong-Tie Titan bolts and framing connectors at base plate.

PHOTOGRAPH #19



**BUILDING 23
SECTION G**

Termite Contactor has applied BoraCare termite treatment.

PHOTOGRAPH #20



**BUILDING 23
SECTION G**

Full breezeway framing repairs have been performed.

PHOTOGRAPH #21



**BUILDING 23
SECTION G**

Simpson Strong-Tie strapping and connectors have been installed at headers, top plate and truss connections.

PHOTOGRAPH #22



**BUILDING 23
SECTION F**

Framing and balcony decking damage have been inspected and marked for repairs.

PHOTOGRAPH #23



**BUILDING 23
SECTION F**

Framing and balcony decking damage have been inspected and marked for repairs.

PHOTOGRAPH #24



**BUILDING 23
SECTION F**

Framing and balcony decking damage have been inspected and marked for repairs.

PHOTOGRAPH #25



**BUILDING 23
SECTION F**

Damaged framing at balconies and walls have been identified and marked for repairs.

PHOTOGRAPH #26



**BUILDING 23
SECTION E**

Damaged framing at balconies and walls have been identified and marked for repairs.

PHOTOGRAPH #27



**BUILDING 23
SECTION E**

Damaged framing at window headers and subfloor framing have been identified and marked for repairs.

PHOTOGRAPH #28



**BUILDING 23
SECTION E**

Damaged framing at window headers and subfloor framing have been identified and marked for repairs.