

PHOTOGRAPHS

PHOTOGRAPH #1



BUILDING 5 SECTION D

Contractor removing access scaffolding where were repair work is completed.

PHOTOGRAPH #2



BUILDING 5 SECTION F

Contractor has placed repainted railings on balconies for installation.

PHOTOGRAPH #3



**BUILDING 5
SECTION G**

Contractor applying second coat of Florida Paints TropiCrete concrete sealer.

PHOTOGRAPH #4



**BUILDING 5
SECTION G**

Contractor applying second coat of Florida Paints TropiCrete concrete sealer.

PHOTOGRAPH #5



**BUILDING 5
SECTION B**

Contractor has reattached railings to decks with 4" galvanized lag bolts.

PHOTOGRAPH #6



**BUILDING 5
SECTION B**

Contractor has reattached railings to decks with 4" galvanized lag bolts.

PHOTOGRAPH #7



**BUILDING 5
SECTION B**

Contractor has reattached railings to decks with 4" galvanized lag bolts.

PHOTOGRAPH #8



**BUILDING 5
SECTION C**

Damaged Breezeway railing pickets have not yet been repaired.

PHOTOGRAPH #9



**BUILDING 23
SECTION H**

Stucco contractor has begun to apply JumboTex WRB and stucco accessories.

PHOTOGRAPH #10



**BUILDING 23
SECTION H**

Stucco contractor has begun to apply JumboTex WRB and stucco accessories.

PHOTOGRAPH #11



**BUILDING 5
SECTION G**

New PGT Windows installed with Dupont Flashing system.

PHOTOGRAPH #12



**BUILDING 5
SECTION G**

New PGT Windows installed with Dupont Flashing system.

PHOTOGRAPH #13



**BUILDING 5
SECTION F**

Contractor installing new PGT 770A windows with Dupont flashing system.

PHOTOGRAPH #14



**BUILDING 5
SECTION F**

Dupont flashing at frame opening checked for overlaps at jambs and sills.

PHOTOGRAPH #15



**BUILDING 5
SECTION F**

Frame opening sizes checked to meet fastening requirements as per window manufacturer NOAs.

PHOTOGRAPH #16



**BUILDING 23
SECTION F**

New soffit installation in progress.

PHOTOGRAPH #17



**BUILDING 23
SECTION E**

New plywood sheathing applied and inspected.

PHOTOGRAPH #18



**BUILDING 23
SECTION D**

Contractor has begun removal of stucco and sheathing. Construction fencing in place for pedestrian safety.

PHOTOGRAPH #19



**BUILDING 23
SECTION C**

Contractor has placed construction fencing, erected access scaffolding and begun demolition.