

PHOTOGRAPHS

PHOTOGRAPH #1



BUILDING 23 SECTION H

Sub-contractor has applied stucco accessories and metal lathing in accordance with drawings and specifications.

PHOTOGRAPH #2



BUILDING 23 SECTION G

Sub-contractor in process of installing stucco accessories and metal lathing.

PHOTOGRAPH #3



**BUILDING 23
SECTION F**

Sub-contractor in process of installing stucco accessories and metal lathing.

PHOTOGRAPH #4



**BUILDING 23
SECTION E**

Sub-contractor has applied JumboTex water resistant barrier and begun to apply stucco accessories.

PHOTOGRAPH #5



**BUILDING 23
SECTION D**

New wood soffit and soffit vent has been installed.

PHOTOGRAPH #6



**BUILDING 23
SECTION C**

New insulation has been installed where required and termite treatment has been applied to framing members.

PHOTOGRAPH #7



**BUILDING 23
SECTION C**

Simpson Strong-Tie Titan HD anchors being installed at base plate.

PHOTOGRAPH #8



**BUILDING 23
SECTION C**

Concrete pedestals at breezeway columns have been extended for edge support.

PHOTOGRAPH #9



**BUILDING 23
SECTION C**

Concrete pedestals at breezeway columns have been extended for edge support

PHOTOGRAPH #10



**BUILDING 23
SECTION B**

Balcony repairs have included full replacement of decking boards at this location.

PHOTOGRAPH #11



**BUILDING 23
SECTION B**

Repairs at this balcony did not require full deck board replacement.

PHOTOGRAPH #12



**BUILDING 23
SECTION B**

Contractor in process of installing new 15/32" plywood sheathing.

PHOTOGRAPH #13



**BUILDING 23
SECTION A**

New insulation has been installed where required.

PHOTOGRAPH #14



**BUILDING 23
SECTION A**

New plywood sheathing has been provided with PT plywood used at lower first row of sheathing.

PHOTOGRAPH #15



**BUILDING 23
SECTION A**

Contractor has made fastening corrections at plywood where marked by Delta.

PHOTOGRAPH #16



**BUILDING 21
SECTION H**

Contractor has provided plastic sheathing protection where existing stucco and sheathing has been removed at gable end wall.

PHOTOGRAPH #17



**BUILDING 21
SECTION G**

Contractor in process of removal of existing stucco wall, wood trim and sheathing.