

## PHOTOGRAPHS

**PHOTOGRAPH #1**



### **BUILDING 23 SECTION H**

Contractor has applied Florida Paints Ultra exterior supercoat finish paint.

**PHOTOGRAPH #2**



### **BUILDING 23 SECTION H**

Contractor has applied Florida Paints Ultra exterior supercoat finish paint.

**PHOTOGRAPH #3**



**BUILDING 23  
SECTION G**

Stucco primed with Florida Paints SunFlex masonry primer.

**PHOTOGRAPH #4**



**BUILDING 23  
SECTION F**

Stucco primed with Florida Paints SunFlex masonry primer and finished with Ultra exterior supercoat finish paint.

**PHOTOGRAPH #5**



**BUILDING 23  
SECTION F**

Contractor has applied enamel finish coat at stairs and railings.

**PHOTOGRAPH #6**



**BUILDING 23  
SECTION D**

Stucco Sub – contractor applying scratch coats and brown coats.

**PHOTOGRAPH #7**



**BUILDING 23  
SECTION D**

Stucco Sub – contractor has applied finish coats of stucco.

**PHOTOGRAPH #8**



**BUILDING 23  
SECTION C**

Stucco Sub – contractor has begun to apply scratch coat of stucco.

**PHOTOGRAPH #9**



**BUILDING 23  
SECTION A**

Stucco Sub – contractor has applied JumboTex, stucco accessories and metal lath.

**PHOTOGRAPH #10**



**BUILDING 21  
SECTION H**

New PGT windows have been installed with Dupont / Tyvek flashings.

**PHOTOGRAPH #11**



**BUILDING 21  
SECTION H**

Stucco Sub-contractor has begun to install JumboTex water resistant barrier.

**PHOTOGRAPH #12**



**BUILDING 21  
SECTION G**

New plywood sheathing installation in progress.

**PHOTOGRAPH #13**



**BUILDING 21  
SECTION G**

Contractor has installed plywood sheathing and Delta has inspected fastening.

**PHOTOGRAPH #14**



**BUILDING 21  
SECTION F**

Contractor has installed plywood sheathing and Delta has inspected fastening.

**PHOTOGRAPH #15**



**BUILDING 21  
SECTION F**

Missed fasteners and excessive gaps marked for correction by Delta have been addressed by contractor.

**PHOTOGRAPH #16**



**BUILDING 21  
SECTION F**

Missed fasteners and excessive gaps marked for correction by Delta have been addressed by contractor.

**PHOTOGRAPH #17**



**BUILDING 21  
SECTION E**

Contractor protecting incomplete repairs and with heavy plastic sheathing.