

## PHOTOGRAPHS

**PHOTOGRAPH #1**



### **BUILDING 23 SECTION A**

Contractor has installed screen enclosures and completed upper balcony handrailing attachments.

**PHOTOGRAPH #2**



### **BUILDING 23 ATTIC REPAIRS UNIT 2323**

Contractor has performed repairs at gussets, trusses, and fire walls.

**PHOTOGRAPH #3**



**BUILDING 23  
ATTIC REPAIRS UNIT 2323**

Contactor has performed repairs at gussets, trusses, and fire walls.

**PHOTOGRAPH #4**



**BUILDING 23  
ATTIC REPAIRS UNIT 2326**

Contactor has performed repairs at gussets, trusses, and fire walls.

**PHOTOGRAPH #5**



**BUILDING 23  
ATTIC REPAIRS UNIT 2326**

Contactor has performed repairs at gussets, trusses, and fire walls.

**PHOTOGRAPH #6**



**BUILDING 23  
ATTIC REPAIRS UNIT 2324**

Contactor has performed repairs at gussets, trusses, and fire walls.

**PHOTOGRAPH #7**



**BUILDING 23  
ATTIC REPAIRS UNIT 2324**

Contractor has performed repairs at gussets, trusses, and fire walls.

**PHOTOGRAPH #8**



**BUILDING 23  
ATTIC REPAIRS UNIT 2325**

Termite damage discovered will require additional investigation and repair details.

**PHOTOGRAPH #9**



**BUILDING 23  
SECTION E**

Contractor completed caulking details at top of rim joist and cedar face trim with urethane sealants.

**PHOTOGRAPH #10**



**BUILDING 21  
SECTION G**

Stucco sub-contractor has applied finish coat of stucco.

**PHOTOGRAPH #11**



**BUILDING 21  
SECTION E**

Stucco sub-contractor in process of applying stucco accessories and metal lathing.

**PHOTOGRAPH #12**



**BUILDING 21  
SECTION D**

Damaged framing completed, strapping and gable end reinforcement repairs in progress.

**PHOTOGRAPH #13**



**BUILDING 21  
SECTION D**

Simpson Strong-Tie strapping provided at wall framing.

**PHOTOGRAPH #14**



**BUILDING 21  
SECTION D**

Gable end reinforcement and bracing repairs in progress.

**PHOTOGRAPH #15**



**BUILDING 21  
SECTION D**

Gable end reinforcement and bracing repairs in progress.

**PHOTOGRAPH #16**



**BUILDING 21  
SECTION D**

Bora Care termite treatment applied and plywood sheathing application in progress.

**PHOTOGRAPH #17**



**BUILDING 21  
SECTION C**

Framing damage repaired at window opening.