

PHOTOGRAPHS

PHOTOGRAPH #1



**BUILDING 20
SECTION H**

Installation of JumboTex 60-minute WRB and stucco accessories in process.

PHOTOGRAPH #2



**BUILDING 20
SECTION B**

Stucco sub contractor has applied different manufacturers 60-minute water resistant barrier that has not been submitted or approved.

PHOTOGRAPH #3



**BUILDING 20
SECTION E**

New framing repairs inspected for approved lumber and nailing requirements.

PHOTOGRAPH #4



**BUILDING 20
SECTION E**

Framing nails verified as 16D common as per drawings and specifications.

PHOTOGRAPH #5



**BUILDING 20
SECTION E**

Plywood sheathing application in progress. Lower sheet pressure treated plywood.

PHOTOGRAPH #6



**BUILDING 20
SECTION E**

Plywood sheathing application in progress. Lower sheet pressure treated Plywood.

PHOTOGRAPH #7



**BUILDING 20
SECTION F**

Simpson Strong-Tie connectors and Titen anchors installed at base plate for framing attachments and tie downs as per drawings.

PHOTOGRAPH #8



**BUILDING 20
SECTION F**

Simpson Strong-Tie connectors, straps and screws installed at top plate and trusses as per drawings.

PHOTOGRAPH #9



**BUILDING 20
SECTION G**

Contractor had missed a few screws required for stud to top plate attachment.

PHOTOGRAPH #10



**BUILDING 20
SECTION G**

Contractor has installed missed screws at stud to top plate attachments.

PHOTOGRAPH #11



**BUILDING 20
SECTION G**

Added framing repairs and headers at balconies and walls.

PHOTOGRAPH #12



**BUILDING 20
SECTION G**

BoraCare termite treatment applied by pest contractor at all framing walls.

PHOTOGRAPH #13



**BUILDING 20
SECTION G**

Bottom plate and lower two feet of framing wood received Copper Green wood preservative.