

## PHOTOGRAPHS

**PHOTOGRAPH #1**



### **BUILDING 1 SECTION H**

Stucco sub-contractor has installed second water resistant barrier and begun installing stucco accessories.

**PHOTOGRAPH #2**



### **BUILDING 1 SECTION G**

Stucco sub-contractor has installed second water resistant barrier and begun installing stucco accessories.

**PHOTOGRAPH #3**



**BUILDING 1  
SECTION G**

Proper overlapping of second water resistant barrier with Jumbo Tex 60.

**PHOTOGRAPH #4**



**BUILDING 1  
SECTION F**

Dupont straight flashing applied at weep accessory to plywood sheathing prior to lapping over with Tyvek Wrap.

**PHOTOGRAPH #5**



**BUILDING 1  
SECTION E**

Contractor has installed and sealed kick out flashings with urethane sealants at balcony decks.

**PHOTOGRAPH #6**



**BUILDING 1  
SECTION D**

Framing repairs competed and Simpson Strong - Tie connectors installed.

**PHOTOGRAPH #7**



**BUILDING 1  
SECTION D**

Termite contractor applying Bora Care termite treatment at wall framing.

**PHOTOGRAPH #8**



**BUILDING 1  
SECTION D**

Roof sheathing damage exposed to be repaired by owners roofing contractor.

**PHOTOGRAPH #9**



**BUILDING 1  
SECTION D**

Simpson Strong-Tie connectors installed at gable end reinforcement repairs.

**PHOTOGRAPH #10**



**BUILDING 1  
SECTION D**

Simpson 5/8" Titen HD anchors installed at bottom plate.

**PHOTOGRAPH #11**



**BUILDING 1  
SECTION C**

Framing repairs in place at window headers, window frames, plates, and studs.

**PHOTOGRAPH #12**



**BUILDING 1  
SECTION B**

Termite contractor applying Bora Care termite treatment at wall framing.

**PHOTOGRAPH #13**



**BUILDING 1  
SECTION B**

Balcony and framing repairs in progress.

**PHOTOGRAPH #14**



**BUILDING 1  
SECTION A**

Balcony railing preparation for painting in progress.