

PHOTOGRAPHS

PHOTOGRAPH #1



BUILDING 1 SECTION H

Florida Paints primer and finish paint applied.

PHOTOGRAPH #2



BUILDING 1 SECTION H

Florida Paints primer and finish paint applied.

PHOTOGRAPH #3



**BUILDING 1
SECTION G**

Florida Paints manufacturer's representative testing for PH levels in new stucco.

PHOTOGRAPH #4



**BUILDING 1
SECTION G**

Florida Paints manufacturer's representative testing for PH levels in new stucco.

PHOTOGRAPH #5



**BUILDING 1
SECTION G**

Florida Paints primer and finish paint applied.

PHOTOGRAPH #6



**BUILDING 1
UNIT #122 – ATTIC**

Gusset, scabs, and fire wall repairs performed and quantified.

PHOTOGRAPH #7



**BUILDING 1
UNIT #122 – ATTIC**

Gusset, scabs, and fire wall repairs performed and quantified.

PHOTOGRAPH #8



**BUILDING 1
SECTION F**

Stucco subcontractor applying Broco stucco scratch coats and brown coats.

PHOTOGRAPH #9



**BUILDING 1
SECTION F**

Stucco subcontractor applying Broco stucco scratch coats and brown coats.

PHOTOGRAPH #10



**BUILDING 1
SECTION F**

Stucco subcontractor has applied Broco stucco finish texture coat.

PHOTOGRAPH #11



**BUILDING 1
SECTION E**

MasterSeal NP 150 sealant application in progress at window perimeters and transitions.

PHOTOGRAPH #12



**BUILDING 1
SECTION E**

MasterSeal NP 150 sealant application in progress at window perimeters and transitions.

PHOTOGRAPH #13



**BUILDING 1
SECTION D**

Stucco accessories and lathing applied.

PHOTOGRAPH #14



**BUILDING 2
SECTION D**

Electrical and A/C penetrations detailed with Tyvek flashing prior to cover with Super Jumbo Tex 60.

PHOTOGRAPH #15



**BUILDING 1
SECTION C**

Subcontractor applying stucco accessories at windows and joints.

PHOTOGRAPH #16



**BUILDING 2
SECTION B**

Subcontractor applying Super Jumbo Tex 60 water resistant barrier.

PHOTOGRAPH #17



**BUILDING 2
SECTION B**

Tyvek seam tape corrected where previously covered nail tabs.

PHOTOGRAPH #18



**BUILDING 2
SECTION B**

Tyvek CommercialWrap WRB positively overlapped at balcony columns.

PHOTOGRAPH #19



**BUILDING 1
SECTION B**

Weep screed stucco termination detailed with Tyvek straight flash.

PHOTOGRAPH #20



**BUILDING 1
UNIT #124 – ATTIC**

Gusset, scabs, and fire wall repairs performed and quantified.

PHOTOGRAPH #21



**BUILDING 1
UNIT #124 – ATTIC**

Gusset, scabs, and fire wall repairs performed and quantified.

PHOTOGRAPH #22



**BUILDING 1
UNIT #121 – ATTIC**

Gusset, scabs, and fire wall repairs performed and quantified.

PHOTOGRAPH #23



**BUILDING 1
UNIT #121 – ATTIC**

Gusset, scabs, and fire wall repairs performed and quantified.

PHOTOGRAPH #24



**BUILDING 1
UNIT #112**

Drywall repairs in progress at interior window returns.

PHOTOGRAPH #25



**BUILDING 1
UNIT #112**

Drywall and sill repairs performed at window opening.

PHOTOGRAPH #26



**BUILDING 1
SECTION A**

New PGT windows installed with DuPont flashing details and Tyvek CommercialWrap.

PHOTOGRAPH #27



**BUILDING 2
SECTION H**

Framing and reinforcing repairs in progress at gable end wall.

PHOTOGRAPH #28



**BUILDING 2
SECTION H**

Framing repairs performed at top plates, bottom plates, headers, and window openings.

PHOTOGRAPH #29



**BUILDING 2
SECTION H**

Framing repairs performed at top plates, bottom plates, headers, and window openings.

PHOTOGRAPH #30



**BUILDING 2
SECTION H**

Gable end reinforcing and cross bracing repair in progress.