

PHOTOGRAPHS

PHOTOGRAPH #1



BUILDING 1 OVERVIEW

Completion of screen enclosures and exterior punch list items in progress.

PHOTOGRAPH #2



BUILDING 1 SECTION A

Contractor has applied full bed of roofing mastic at roof kick out locations prior to replacing roof tiles as required.

PHOTOGRAPH #3



**BUILDING 1
SECTION A**

Contractor has applied full bed of roofing mastic at roof kick out locations prior to replacing roof tiles as required.

PHOTOGRAPH #4



**BUILDING 2
SECTION H**

Stucco sub-contractor proceeding with lapping of Super JumboTex 60 WRB at corners.

PHOTOGRAPH #5



**BUILDING 2
SECTION E**

Unit entrance doors prepped and primed with Florida Paint Encapsulon industrial primer.

PHOTOGRAPH #6



**BUILDING 2
SECTION E**

New wood soffits provided with new vinyl vented screen.

PHOTOGRAPH #7



**BUILDING 2
SECTION D**

Gable end cross bracing repairs performed and attached as per drawings and specification to trusses in attic space.

PHOTOGRAPH #8



**BUILDING 2
SECTION D**

Termite sub-contractor has applied BoraCare termite treatment to framing.

PHOTOGRAPH #9



**BUILDING 2
SECTION D**

Simpson Strong-Tie Connectors and Titen fasteners installed at base plates and king studs.

PHOTOGRAPH #10



**BUILDING 2
SECTION D**

Simpson Strong-Tie straps provided at 48" O.C. at gable end wall.

PHOTOGRAPH #11



**BUILDING 2
SECTION D**

Simpson Strong-Tie #HGA10 clips provided at gable end truss to plate.

PHOTOGRAPH #12



**BUILDING 2
SECTION D**

Simpson Strong-Tie connectors and screws installed at top plate to trusses and wall studs to top plate.

PHOTOGRAPH #13



**BUILDING 2
SECTION C**

Contractor has begun installing Simpson Strong-Tie connectors and strapping.

PHOTOGRAPH #14



**BUILDING 2
SECTION B**

Framing repairs in progress at balcony built up beams and decks as marked for repairs.

PHOTOGRAPH #15



**BUILDING 2
SECTION B**

Selective balcony deck boards replaced
as marked for repairs.