

**PHOTOGRAPHS**

**PHOTOGRAPH #1**



**BUILDING 2  
SECTION F**

New stucco PH levels confirmed as acceptable for coating by Florida Paint report. Contractor has applied Ultra Super coat by Florida Paints.

**PHOTOGRAPH #2**



**BUILDING 2  
SECTION E**

New stucco PH levels confirmed as acceptable for coating by Florida Paint report. Paint washed off by rain will require recoating.

**PHOTOGRAPH #3**



**BUILDING 2  
SECTION D**

Stucco sub-contractor has applied Super Jumbo Tex 60 WRB, Vinyl stucco accessories and stucco lath.

**PHOTOGRAPH #4**



**BUILDING 2  
SECTION D**

Roof kick out flashing was not installed as required before stucco accessories and lath was applied.

**PHOTOGRAPH #5**



**BUILDING 2  
SECTION B**

Stucco sub-contractor has applied water resistant barrier and begun attaching stucco accessories at window openings.

**PHOTOGRAPH #6**



**BUILDING 2  
SECTION B**

Stucco sub-contractor has applied water resistant barrier and begun attaching stucco accessories at window openings.

**PHOTOGRAPH #7**



**BUILDING 2  
SECTION B**

Drywall and windowsill replacement in progress at new window openings.

**PHOTOGRAPH #8**



**BUILDING 3  
SECTION H**

Framing repairs quantified and Simpson Strong – Tie connectors application in progress.

**PHOTOGRAPH #9**



**BUILDING 3  
SECTION G**

Balcony and wall framing repairs performed and quantified. Temporary plastic protection provided at open walls while repairs are in progress.

**PHOTOGRAPH #10**



**BUILDING 3  
SECTION G**

Breezeway entrance box beam and post replace as marked and quantified for billing.

**PHOTOGRAPH #11**



**BUILDING 3  
SECTION F**

Contractor has performed balcony built up beam and framing repairs.

**PHOTOGRAPH #12**



**BUILDING 3  
SECTION E**

Selective damaged deck boards replace as marked.

**PHOTOGRAPH #13**



**BUILDING 3  
SECTION E**

Full breezeway entrance framing replacement performed.

**PHOTOGRAPH #14**



**BUILDING 3  
SECTION D**

Removal of existing stucco and sheathing in progress. Temporary plastic protection provided at open walls while repairs are in progress.

**PHOTOGRAPH #15**



**BUILDING 3  
SECTION C**

Access scaffolding erected and removal of stucco in progress.