

PHOTOGRAPHS

PHOTOGRAPH #1



BUILDING 2 SECTION A

Stucco sub-contractor applied stucco scratch coat, brown coat, and finish coat.

PHOTOGRAPH #2



BUILDING 2 SECTION B

Stucco sub-contractor applied stucco scratch coat and brown coat.

PHOTOGRAPH #3



**BUILDING 2
SECTION B**

Stucco sub-contractor applied stucco scratch coat at eave kick-out flashing.

PHOTOGRAPH #4



**BUILDING 2
SECTION D**

Stucco sub-contractor applied stucco finish coat.

PHOTOGRAPH #5



**BUILDING 2
SECTION D**

Stucco sub-contractor mixes approved Cemex Broco Stucco Cement.

PHOTOGRAPH #6



**BUILDING 2
SECTION D**

Stucco sub-contractor applied stucco around kick-out flashing.

PHOTOGRAPH #7



**BUILDING 2
SECTION G**

A Standard Field Adhesion Test was performed to test weather sealed joint. The test passed, Contractor to reseal.

PHOTOGRAPH #8



**BUILDING 2
SECTION H**

Bottom of vent framing appears to only have one coat of paint. Contractor to apply second coat.

PHOTOGRAPH #9



**BUILDING 2
GENERAL OVERVIEW**

Contractor covered materials with heavy duty plastic to protect from storm Elsa.

PHOTOGRAPH #10



**BUILDING 2
GENERAL OVERVIEW**

Contractor tied down loose materials to prepare for storm Elsa.

PHOTOGRAPH #11



**BUILDING 3
SECTION G**

Contractor finished plywood sheathing installation. 8d nails spaced 4" OC along end studs and 6" OC along interior studs.

PHOTOGRAPH #12



**BUILDING 3
SECTION G**

Contractor finished plywood sheathing installation at Section G.

PHOTOGRAPH #13



**BUILDING 3
SECTION F**

Contractor started plywood sheathing installation.

PHOTOGRAPH #14



**BUILDING 3
SECTION F**

Contractor started plywood sheathing installation. 8d nails spaced 4" OC along end studs and 6" OC along interior studs.

PHOTOGRAPH #15



**BUILDING 3
SECTION E**

Contractor painted Breezeway at elevation Section E using specified Florida Paint.

PHOTOGRAPH #16



**BUILDING 3
SECTION E**

Contractor painted Breezeway at elevation Section E using specified Florida Paint.

PHOTOGRAPH #17



**BUILDING 3
GENERAL OVERVIEW**

Contractor covered all building sections (in-progress) with heavy duty plastic to protect from storm Elsa.

PHOTOGRAPH #18



**BUILDING 3
GENERAL OVERVIEW**

Contractor tied down loose materials to prepare for storm Elsa.