

PHOTOGRAPHS

PHOTOGRAPH #1



**BUILDING 2
SECTION H**

Exterior walk through with contractor and property manager. Punch list will be provided with pictures after interior walk through is completed.

PHOTOGRAPH #2



**BUILDING 3
SECTION F**

Temporary weather proofing in place waiting for delivery of PGT windows to proceed.

PHOTOGRAPH #3



**BUILDING 6
SECTION H**

New screen enclosures installed at all previous locations.

PHOTOGRAPH #4



**BUILDING 6
SECTION H**

New screen enclosures installed at all previous locations.

PHOTOGRAPH #5



**BUILDING 6
SECTION H**

Sealant has been replaced at window perimeter pull test location.

PHOTOGRAPH #6



**BUILDING 6
SECTIONS H**

Contractor has applied Encapsulon epoxy mastic primer at stair way railings and stringers.

PHOTOGRAPH #7



**BUILDING 6
SECTION H**

Dupont Tyvek HomeWrap as been applied covering the window openings until windows are delivered to site.

PHOTOGRAPH #8



**BUILDING 6
SECTION H**

Dupont Tyvek HomeWrap as been applied covering the window openings until windows are delivered to site.

PHOTOGRAPH #9



**BUILDING 6
SECTION H**

Dupont Tyvek HomeWrap has been applied covering the window openings until windows are delivered to site.

PHOTOGRAPH #10



**BUILDING 6
SECTION G**

New soffit and soffit vent has been installed and painted.

PHOTOGRAPH #11



**BUILDING 6
SECTION G**

New soffit and soffit vent has been installed at gable end.

PHOTOGRAPH #12



**BUILDING 6
SECTION G**

New soffit and soffit vent has been installed.

PHOTOGRAPH #13



**BUILDING 6
SECTION F**

Florida Paints Encapsulon epoxy mastic primer applied by spray application at railings.

PHOTOGRAPH #14



**BUILDING 6
SECTION E**

Florida Paints Encapsulon epoxy mastic primer applied by spray application at railings.

PHOTOGRAPH #15



**BUILDING 6
SECTION H**

New soffit and soffit vent has been installed and painted.

PHOTOGRAPH #16



**BUILDING 6
SECTION H**

Contractor has begun gable end reinforcement and cross bracing as per drawings and details.

PHOTOGRAPH #17



**BUILDING 6
SECTION H**

Contractor has begun gable end reinforcement and cross bracing as per drawings and details.

PHOTOGRAPH #18



**BUILDING 6
SECTION G- UNIT 622**

Contractor has begun removing owners tile exposing rotted deck boards.

PHOTOGRAPH #19



**BUILDING 6
SECTION G- UNIT 622**

Contractor has begun removing owners tile exposing rotted deck boards.

PHOTOGRAPH #20



**BUILDING 6
SECTION F**

Damaged decking at balconies will require removal and replacement of all deck boards.

PHOTOGRAPH #21



**BUILDING 6
SECTION F**

Contractor in process of framing repairs at balconies, windows, and walls.

PHOTOGRAPH #22



**BUILDING 6
SECTION F**

Roofing sheathing damage above soffit to be addressed by owners roofing contractors.

PHOTOGRAPH #23



**BUILDING 6
SECTION G**

Roofing sheathing damage above soffit to be addressed by owners roofing contractors.

PHOTOGRAPH #24



**BUILDING 6
SECTION G**

Roofing sheathing damage above soffit to be addressed by owners roofing contractors.

PHOTOGRAPH #25



**BUILDING 6
SECTION G**

Roofing sheathing damage above soffit to be addressed by owners roofing contractors.