

## PHOTOGRAPHS

**PHOTOGRAPH #1**



### **BUILDING 6 SECTION H**

Contractor has applied new plywood sheathing, temporarily re installed old windows and covered with plastic sheeting protection while waiting for new window delivery.

**PHOTOGRAPH #2**



### **BUILDING 6 SECTION G**

New 15/32" plywood sheathing covered with heavy plastic sheeting for weather protection.

**PHOTOGRAPH #3**



**BUILDING 6  
SECTION G**

**Unit # 612** – Plywood sheathing installed at patio walls. Bottom sheet of plywood is pressure treated.

**PHOTOGRAPH #4**



**BUILDING 6  
SECTION F**

Framing repairs covered with heavy plastic sheeting for weather protection.

**PHOTOGRAPH #5**



**BUILDING 6  
SECTION F**

Bora - Care termite treatment applied to exterior wall framing and Simpson Strong-Tie straps installed.

**PHOTOGRAPH #6**



**BUILDING 6  
SECTION E**

Breezeway walls and ceilings pressure cleaned in preparation for painting.

**PHOTOGRAPH #7**



**BUILDING 6  
SECTION E**

Contractor installing Simpson Strong-Tie MST-A 49 connector straps at framing studs above and below floor trusses.

**PHOTOGRAPH #8**



**BUILDING 6  
SECTION E**

Contractor has installed Simpson Strong-Tie connectors at top plates and trusses but has not completed by adding SDWC 15600 screws.

**PHOTOGRAPH #9**



**BUILDING 6  
SECTION E**

Contractor has installed Simpson Strong-Tie connectors at top plates and trusses but has not completed by adding SDWC 15600 screws.

**PHOTOGRAPH #10**



**BUILDING 6  
STORAGE AREA**

Plywood stagged in parking area uncovered while raining.