

PHOTOGRAPHS

PHOTOGRAPH #1



BUILDING 6 SECTION A, B & C

Walls opened for repairs have been covered with heavy plastic for weather protection during repairs.

PHOTOGRAPH #2



BUILDING 6 SECTION D

Walls opened for repairs have been covered with heavy plastic for weather protection during repairs.

PHOTOGRAPH #3



**BUILDING 6
SECTION G- UNIT 612**

Independent Testing Agency performed AAMA 502 water infiltration testing at bedroom double window with passing results and no leaks.

PHOTOGRAPH #4



**BUILDING 6
SECTION H-UNIT 612**

Independent Testing Agency performed AAMA 502 water infiltration testing at kitchen single window with failing results, leaking at lower perimeter wood framing member.

PHOTOGRAPH #5



**BUILDING 6
SECTION H-UINT 612**

Independent Testing Agency performed AAMA 502 water infiltration testing at kitchen single window with failing results, leaking at lower perimeter wood framing member.

PHOTOGRAPH #6



**BUILDING 6
SECTION H-UINT 612**

Independent Testing Agency performed AAMA 502 water infiltration testing at kitchen single window with failing results, leaking at lower perimeter wood framing member.

PHOTOGRAPH #7



**BUILDING 3
SECTION A**

Stucco sub-contractor applying skip trowel texture finish coat of stucco.

PHOTOGRAPH #8



**BUILDING 3
SECTION B**

Three coat 7/8" stucco application applied as per specifications.

PHOTOGRAPH #9



**BUILDING 3
SECTION C**

Finish trim painting has been performed and access scaffolding is being removed.

PHOTOGRAPH #10



**BUILDING 3
SECTION C**

Florida Paints Sundeavor high performance urethan enamel applied to walkway railings.

PHOTOGRAPH #11



**BUILDING 3
SECTION C**

Florida Paints Sundeavor high performance urethane enamel applied to walkway railings.

PHOTOGRAPH #12



**BUILDING 3
SECTION D**

Finish trim painting has been performed and access scaffolding has been removed.

PHOTOGRAPH #13



**BUILDING 3
SECTION E**

Florida Paints Sundeavor high performance urethan enamel, being spray applied to walkway railings.

PHOTOGRAPH #14



**BUILDING 3
SECTION F-UNIT #324**

Interior sealant has been applied as required before installing new drywall at window perimeters.

PHOTOGRAPH #15



**BUILDING 3
SECTION G**

Finish trim painting has been performed and access scaffolding has been removed.

PHOTOGRAPH #16



**BUILDING 3
SECTION G**

Adhesion pull test of BASF MasterSeal sealant performed and passed at window perimeter.

PHOTOGRAPH #17



**BUILDING 3
SECTION H**

Contractor performing trim painting and new chase cover installation at gable end wall.

PHOTOGRAPH #18



**BUILDING 3
SECTION H- UINT 322**

Interior drywall and windowsill repairs have been performed at new window location.

PHOTOGRAPH #19



**BUILDING 3
SECTION H- UINT 311**

Drywall was removed and Interior sealant has been applied as required before re installing drywall at window perimeters.