

## PHOTOGRAPHS

**PHOTOGRAPH #1**



### **BUILDING 6 SECTION H**

Florida Paints SunFlex acrylic primer and Ultra Exterior Supercoat applied to new stucco surfaces per manufacturer's specifications.

**PHOTOGRAPH #2**



### **BUILDING 6 SECTION G**

Florida Paints SunFlex acrylic primer and Ultra Exterior Supercoat applied to new stucco surfaces per manufacturer's specifications.

**PHOTOGRAPH #3**



**BUILDING 6  
SECTION F**

Florida Paints SunFlex acrylic primer and Ultra Exterior Supercoat applied to new stucco surfaces per manufacturer's specifications.

**PHOTOGRAPH #4**



**BUILDING 6  
SECTION E**

Florida Paints SunFlex acrylic primer and Ultra Exterior Supercoat applied to new stucco surfaces per manufacturer's specifications.

**PHOTOGRAPH #5**



**BUILDING 6  
SECTION E**

Florida Paints SunFlex acrylic primer and Ultra Exterior Supercoat applied to new stucco surfaces per manufacturer's specifications.

**PHOTOGRAPH #6**



**BUILDING 6  
SECTION E**

Florida Paints SunFlex acrylic primer and Ultra Exterior Supercoat applied to new stucco surfaces per manufacturer's specifications.

**PHOTOGRAPH #7**



**BUILDING 6  
SECTION E**

A section of stucco was removed at the breezeway and should be repaired prior to painting.

**PHOTOGRAPH #8**



**BUILDING 6  
SECTION D**

15/32" exterior rated plywood sheathing installed with 8d common nails spaced at 4" on-center.

**PHOTOGRAPH #9**



**BUILDING 6  
SECTION D**

15/32" exterior rated plywood sheathing installed with 8d common nails spaced at 4" on-center.

**PHOTOGRAPH #10**



**BUILDING 6  
SECTION D**

15/32" exterior rated plywood sheathing installed with 8d common nails spaced at 4" on-center.

**PHOTOGRAPH #11**



**BUILDING 6  
SECTION D**

BASF Urethane Sealant applied at gaps larger than 1/8".

**PHOTOGRAPH #12**



**BUILDING 6  
SECTION C**

Simpson Strong Tie connectors, straps, and anchors were installed per drawings and specifications.

**PHOTOGRAPH #13**



**BUILDING 6  
SECTION B**

Simpson Strong Tie connectors, straps, and anchors were installed per drawings and specifications.

**PHOTOGRAPH #14**



**BUILDING 6  
SECTION A**

Simpson Strong Tie connectors, straps, and anchors were installed per drawings and specifications.

**PHOTOGRAPH #15**



**BUILDING 6  
SECTION B**

Beehive and debris to be completely removed.

**PHOTOGRAPH #16**



**BUILDING 6  
SECTION B**

Missing TSP strap from stud to top plate.

**PHOTOGRAPH #17**



**BUILDING 6  
SECTION B**

Studs are spaced greater than 16" on-center. Contractor to add intermediate stud.

**PHOTOGRAPH #18**



**BUILDING 6  
SECTION A**

5/8" diameter Simpson Strong Titen HD Anchors with base plate installed at 24" on-center per contract drawings and specifications.

**PHOTOGRAPH #19**



**BUILDING 6  
SECTION A-D**

Copper-Green Wood Preservative was applied to the bottom 48" of framing.

**PHOTOGRAPH #20**



**BUILDING 6  
SECTION A-D**

Copper-Green Wood Preservative was applied to the bottom 48" of framing.

**PHOTOGRAPH #21**



**BUILDING 6  
SECTION A**

Contractor applied termite wood treatment over all framing.

**PHOTOGRAPH #22**



**BUILDING 3  
SECTION A**

Screen enclosures were installed at balconies.

**PHOTOGRAPH #23**



**BUILDING 3  
SECTION B**

Screen enclosures were installed at balconies.

**PHOTOGRAPH #24**



**BUILDING 3  
SECTION C**

Screen enclosures were installed at balconies.

**PHOTOGRAPH #25**



**BUILDING 3  
SECTION E**

Screen enclosures were installed at balconies.

**PHOTOGRAPH #26**



**BUILDING 3  
SECTION F**

Screen enclosures were installed at balconies.

**PHOTOGRAPH #27**



**BUILDING 3  
SECTION G**

Screen enclosures were installed at balconies.