

Building Remediation Biweekly Update – April 5, 2022

2021 Work Plan:

- **Building 6:** The Association's post remediation work for **Building 6** is now completed.

2022 Work Plan: R, L James has provided and updated schedule dated 4/5/2022 which has been posted on the Vintage Grand website.

- **Building # 7:** R.L. James has started stucco application on Elevations E, F, G, and H. Stucco lath and trim and new window installation has started on Elevations A, B, C and D.

RL James is on schedule to complete Bldg. # 7 on or about 6/3/22.

- **Building # 8:** RL James has completed about 90% of framing repairs and will start installing plywood on Elevations E, F, G and H. Scaffolding setup to start stucco demolition work on elevations A, B, C and D will start on 4/18/22.

RL James is scheduled to complete this building on or around 7/22/22.

- **Building # 13:** RL James has started the building permit process.

Prepared by Sam Coniglio, III -Project Manager

Date: April 5, 2022