

2022 Vintage Grand Phase VI
R.L. James, Inc General Contractor
Morgan Zaplauskas

10/4/2022

1

TASK	Duration	START	END
2022 Buildings 7, 8 ,13, 18	365	Mon, 1/3/2022	Tues, 1/3/23
Building 13 (Type 4)	170	Sun, 5/15/2022	Tues, 11/1/2022
Building 18 (Type 1)	148	Fri, 8/5/2022	Tues, 1/3/23
Building #13 Type 4	169	Mon, 5/16/2022	Tues, 11/1/2022
SECTIONS E, F, G, & H	101	Mon, 5/16/2022	Thu, 8/25/2022
FRAMING	12	Mon, 6/13/2022	Sat, 6/25/2022
STRAPS & CLIPS	10	Mon, 6/20/2022	Thu, 6/30/2022
SHEATHING/WINDOWS/TYVEK	10	Fri, 7/1/2022	Mon, 7/11/2022
INTERIOR DRYWALL	21	Tue, 6/21/2022	Tue, 7/12/2022
LATH/STUCCO	31	Fri, 7/8/2022	Mon, 8/8/2022
CAULKING/PAINT	8	Tue, 8/9/2022	Wed, 8/17/2022
RAIL/SCREEN ENCLOSURES	4	Thu, 8/18/2022	Mon, 8/22/2022
REMOVE SCAFFOLDING	2	Mon, 8/22/2022	Wed, 8/24/2022
PUNCH OUT	37	Fri, 9/23/2022	Sun, 10/30/2022
SECTIONS A, B, C, & D	99	Thu, 6/16/2022	Fri, 9/23/2022
SET UP SCAFFOLDING	4	Thu, 6/16/2022	Mon, 6/20/2022
DEMOLITION	7	Mon, 6/20/2022	Mon, 6/27/2022
FRAMING	12	Thu, 6/23/2022	Tue, 7/5/2022
STRAPS & CLIPS	9	Tue, 6/28/2022	Thu, 7/7/2022
SHEATHING/WINDOWS/TYVEK	8	Tue, 7/5/2022	Wed, 7/13/2022
INTERIOR DRYWALL	14	Mon, 7/11/2022	Mon, 7/25/2022
LATH/STUCCO	31	Mon, 8/8/2022	Thu, 9/8/2022
CAULKING/PAINT	8	Tue, 9/6/2022	Wed, 9/14/2022
RAIL/SCREEN ENCLOSURES	4	Thu, 9/15/2022	Mon, 9/19/2022
REMOVE SCAFFOLDING	2	Tue, 9/20/2022	Thu, 9/22/2022
PUNCH OUT	39	Fri, 9/23/2022	Tues, 11/1/2022

2022 Vintage Grand Phase VI
R.L. James, Inc General Contractor
Morgan Zaplauskas

10/4/2022

1

TASK	Duration	START	END
Building #18 Type 1	148	Fri, 8/5/2022	Tues, 1/3/23
SECTIONS E, F, G, & H	4	Fri, 7/15/2022	Tue, 7/19/2022
SET UP SCAFFOLDING	5	Fri, 7/15/2022	Wed, 7/20/2022
DEMOLITION	5	Wed, 7/20/2022	Mon, 7/25/2022
FRAMING	11	Thu, 7/21/2022	Mon, 8/1/2022
STRAPS & CLIPS	9	Mon, 7/25/2022	Wed, 8/3/2022
SHEATHING/WINDOWS/TYVEK	10	Mon, 8/1/2022	Thu, 8/11/2022
INTERIOR DRYWALL	20	Fri, 8/12/2022	Thu, 9/1/2022
LATH/STUCCO	32	Thu, 8/25/2022	Mon, 9/26/2022
CAULKING/PAINT	7	Mon, 10/3/2022	Mon, 10/10/2022
RAIL/SCREEN ENCLOSURES	3	Tue, 10/11/2022	Fri, 10/14/2022
REMOVE SCAFFOLDING	2	Mon, 10/17/2022	Wed, 10/19/2022
PUNCH OUT	2	Wed, 10/19/2022	Fri, 10/21/2022
SECTIONS A, B, C, & D	76	Fri, 10/14/2022	Thu, 12/29/2022
SET UP SCAFFOLDING	2	Mon, 10/17/2022	Wed, 10/19/2022
DEMOLITION	9	Mon, 10/10/2022	Wed, 10/19/2022
FRAMING	2	Mon, 10/10/2022	Wed, 10/12/2022
STRAPS & CLIPS	9	Wed, 10/26/2022	Fri, 11/4/2022
SHEATHING/WINDOWS/TYVEK	9	Mon, 10/31/2022	Wed, 11/9/2022
INTERIOR DRYWALL	19	Fri, 11/11/2022	Wed, 11/30/2022
LATH/STUCCO	30	Wed, 11/9/2022	Fri, 12/9/2022
CAULKING/PAINT	7	Mon, 12/12/2022	Mon, 12/19/2022
RAIL/SCREEN ENCLOSURES	3	Tue, 12/20/2022	Fri, 12/23/2022
REMOVE SCAFFOLDING	1	Mon, 12/26/2022	Tue, 12/27/2022
PUNCH OUT	3	Wed, 12/28/2022	Tues, 1/3/23