

PHOTOGRAPH #1



**BUILDING 11
SECTION H**

Contractor has covered plywood sheathing with Dupont Tyvek HomeWrap water restraint barrier.

PHOTOGRAPH #2



**BUILDING 11
SECTION G**

Contractor installing Simpson Strong-tie hardware and anchors at base plate.

PHOTOGRAPH #3



**BUILDING 11
SECTION G**

Simpson Strong-Tie Titen HD anchors installed at base plate 24" Max. SP1 connector installed at stud to base plate.

PHOTOGRAPH #4



**BUILDING 11
SECTION G**

Simpson Strong-Tie TSP connector installed from stud to top plate and MTS 18 installed from top plate to roof truss.

PHOTOGRAPH #5



**BUILDING 11
SECTION G**

Owens Corning R19 insulation installed where there is damaged or missing insulation.

PHOTOGRAPH #6



**BUILDING 11
SECTION G**

Contractor has fastened new 15/32" plywood sheathing to wall framing.

PHOTOGRAPH #7



**BUILDING 11
SECTION F**

Contractor installing Simpson Strong-Tie strap connectors as per drawings.

PHOTOGRAPH #8



**BUILDING 11
SECTION F**

Contractor installing Simpson Strong-Tie strap connectors as per drawings.

PHOTOGRAPH #9



**BUILDING 11
SECTION F**

Contractor continuing to apply new plywood sheathing with pressure treated plywood at bottom sheet.

PHOTOGRAPH #10



**BUILDING 11
SECTION D**

Contractor has removed stucco and sheathing and covered with plastic tarps for weather protection.

PHOTOGRAPH #11



**BUILDING 11
SECTION B**

Contractor in process of removing stucco and sheathing.

PHOTOGRAPH #12



**BUILDING 12
SECTION G – UNIT #1212**

Contractor replacing damaged framing at window areas as marked for repairs.

PHOTOGRAPH #13



**BUILDING 12
SECTION F- UNITS #1224 & #1226**

Contractor has performed full built-up beam repairs at type A1 balconies.

PHOTOGRAPH #14



**BUILDING 12
SECTION E- UNIT #1228**

Damaged deck boards marked for removal and replacement.