

PHOTOGRAPH #1



**BUILDING 11
SECTION H**

Delta performed successful sealant
adhesion pull testing at new window
perimeter.

PHOTOGRAPH #2



**BUILDING 11
SECTION F**

Contractor has not cleaned up grounds
from construction debris.

PHOTOGRAPH #3



**BUILDING 11
SECTION D**

New plywood soffit installed at gable end wall as per specifications.

PHOTOGRAPH #4



**BUILDING 11
SECTION D**

Florida Paints Glades Exterior 100% acrylic coating applied to new stucco.

PHOTOGRAPH #5



**BUILDING 11
SECTION D**

Florida Paints Glades Exterior 100% acrylic coating applied to new stucco.

PHOTOGRAPH #6



**BUILDING 11
SECTION C**

New plywood soffit with vinyl venting installed as per specifications.

PHOTOGRAPH #7



**BUILDING 11
SECTION B**

Contractor installing new BASF MasterSeal sealants at window perimeter and corner joints.

PHOTOGRAPH #8



**BUILDING 11
SECTION B**

Contractor applying and dry tooling new MasterSeal sealant at window perimeter.

PHOTOGRAPH #9



**BUILDING 11
SECTION B**

Contractor has applied new sealant at corners and stucco to stucco transitions.

PHOTOGRAPH #10



**BUILDING 12
SECTION A**

Bora Care termite treatment applied, and Simpson Strong-Tie connectors installed as per drawings and specifications.

PHOTOGRAPH #11



**BUILDING 12
SECTION A- BREEZEWAY**

Breezeway box beam to stud connected as per drawings and details with Simpson Strong Tie H3 connector.

PHOTOGRAPH #12



**BUILDING 12
SECTION A**

Plywood sheathing attached to 16" O.C. wall framing studs, 4" O.C. along end studs and 6" O.C. in field.

PHOTOGRAPH #13



**BUILDING 12
SECTION B**

Plywood sheathing attached to 16" O.C. wall framing studs, 4" O.C. along end studs and 6" O.C. in field.

PHOTOGRAPH #14



**BUILDING 12
SECTION C**

Delta marked attachments to framing studs missed at top sheet of plywood.

PHOTOGRAPH #15



**BUILDING 12
SECTION C**

Contractor making corrections by adding fasteners at marked areas of plywood sheathing.

PHOTOGRAPH #16



**BUILDING 12
SECTION D**

15/32" plywood sheathing attached to framing studs at gable end as per drawings and specifications.

PHOTOGRAPH #17



**BUILDING 9
SECTION H**

Delta inspected and marked damaged framing for repairs.

PHOTOGRAPH #18



**BUILDING 9
SECTION H**

Damaged single window header marked for repairs.

PHOTOGRAPH #19



**BUILDING 9
SECTION H**

Damaged window framing, wall studs and bottom plates marked for repairs.

PHOTOGRAPH #20



**BUILDING 9
SECTION H**

Damaged roof sheathing exposed by removal of soffit. Not part of wall repair scope of work and to be repaired by owners' roofers.

PHOTOGRAPH #21



**BUILDING 9
SECTION H**

Contractor grinding loose paint and rust from balcony railings in preparation for primer and paint applications.

PHOTOGRAPH #22



**BUILDING 9
SECTION G**

Delta inspected and marked damaged framing for repairs.

PHOTOGRAPH #23



**BUILDING 9
SECTION F**

Damaged window framing and jacks
marked for repairs.