

2023 Vintage Grand Phase VII  
R.L. James, Inc General Contractor  
Morgan Zaplauskas  
Updated  
10/5/2023

32

TASK	Duration	START	END
<b>2023 Buildings 11, 12 ,9, 15 &amp; 16</b>	<b>453</b>	<b>Mon, 1/2/2023</b>	<b>Tues, 03/29/24</b>
<b><del>Building 11 (Type 4)</del></b>	<b>144</b>	<b><del>Mon, 1/2/2023</del></b>	<b><del>Fri, 5/26/2023</del></b>
<b><del>Building 12 (Type 2)</del></b>	<b><del>163</del></b>	<b><del>Mon, 1/23/2023</del></b>	<b><del>Wed, 7/5/2023</del></b>
<b>Building 9 (Type 4)</b>	156	Mon, 5/1/2023	Wed, 10/4/2023
<b>Building 15 (Type 4)</b>	130	Fri, 7/14/2023	Tue, 11/21/2023
<b>Building 16 (Type 3)</b>	123	Mon, 9/11/2023	Fri, 1/12/2024

2023 Vintage Grand Phase VII  
R.L. James, Inc General Contractor  
Morgan Zaplauskas  
Updated  
10/5/2023

32

TASK	Duration	START	END
<b>Building 11 (Type 4)</b>	144	Mon, 1/2/2023	Fri, 5/26/2023
<b>SECTIONS E, F, G, &amp; H</b>	74	Mon, 1/2/2023	Fri, 3/17/2023
SET-UP SCAFFOLDING	2	Mon, 1/2/2023	Wed, 1/4/2023
DEMOLITION	8	Tue, 1/3/2023	Wed, 1/11/2023
FRAMING	14	Wed, 1/11/2023	Wed, 1/25/2023
STRAPS & CLIPS	8	Mon, 1/23/2023	Tue, 1/31/2023
SHEATHING/WINDOWS/TYVEK	15	Thu, 1/26/2023	Fri, 2/10/2023
INTERIOR DRYWALL	18	Mon, 4/10/2023	Fri, 4/28/2023
LATH/STUCCO	37	Wed, 2/8/2023	Fri, 3/17/2023
CAULKING/PAINT	21	Fri, 3/3/2023	Fri, 3/24/2023
RAIL/SCREEN ENCLOSURES	7	Thu, 3/16/2023	Thu, 3/23/2023
REMOVE SCAFFOLDING	2	Wed, 3/22/2023	Fri, 3/24/2023
PUNCH OUT	2	Wed, 5/3/2023	Fri, 5/5/2023
<b>SECTIONS A, B, C, &amp; D</b>	81	Mon, 2/13/2023	Fri, 5/5/2023
SET-UP SCAFFOLDING	3	Mon, 2/13/2023	Thu, 2/16/2023
DEMOLITION	6	Thu, 2/16/2023	Wed, 2/22/2023
FRAMING	22	Thu, 2/23/2023	Fri, 3/17/2023
STRAPS & CLIPS	20	Wed, 3/1/2023	Tue, 3/21/2023
SHEATHING/WINDOWS/TYVEK	21	Fri, 3/10/2023	Fri, 3/31/2023
INTERIOR DRYWALL	18	Mon, 4/10/2023	Fri, 4/28/2023
ATTIC REPAIRS	8	Mon, 4/3/2023	Tue, 4/11/2023
LATH/STUCCO	37	Wed, 4/5/2023	Fri, 5/12/2023
CAULKING/PAINT	25	Mon, 4/17/2023	Fri, 5/12/2023
RAIL/SCREEN ENCLOSURES	4	Mon, 5/22/2023	Fri, 5/26/2023
REMOVE SCAFFOLDING	2	Wed, 5/10/2023	Fri, 5/12/2023
PUNCH OUT	4	Mon, 5/22/2023	Fri, 5/26/2023

2023 Vintage Grand Phase VII  
R.L. James, Inc General Contractor  
Morgan Zaplauskas  
Updated  
10/5/2023

32

TASK	Duration	START	END
<b>Building 12 Type 2</b>	<b>163</b>	<b>Mon, 1/23/2023</b>	<b>Wed, 7/5/2023</b>
<b>SECTIONS E, F, G, &amp; H</b>	<b>63</b>	<b>Mon, 1/23/2023</b>	<b>Mon, 3/27/2023</b>
SET-UP SCAFFOLDING	3	<del>Mon, 1/23/2023</del>	<del>Thu, 1/26/2023</del>
DEMOLITION	8	<del>Thu, 1/26/2023</del>	<del>Fri, 2/3/2023</del>
FRAMING	10	<del>Mon, 2/6/2023</del>	<del>Thu, 2/16/2023</del>
STRAPS & CLIPS	10	<del>Mon, 2/13/2023</del>	<del>Thu, 2/23/2023</del>
SHEATHING/WINDOWS/TYVEK	22	<del>Mon, 2/20/2023</del>	<del>Tue, 3/14/2023</del>
INTERIOR DRYWALL	14	<del>Mon, 2/27/2023</del>	<del>Mon, 3/13/2023</del>
LATH/STUCCO	31	<del>Mon, 3/13/2023</del>	<del>Thu, 4/13/2023</del>
CAULKING/PAINT	18	<del>Mon, 4/10/2023</del>	<del>Fri, 4/28/2023</del>
RAIL/SCREEN ENCLOSURES	2	<del>Mon, 4/10/2023</del>	<del>Wed, 4/12/2023</del>
REMOVE SCAFFOLDING	2	<del>Wed, 4/26/2023</del>	<del>Fri, 4/28/2023</del>
PUNCH-OUT	5	<del>Fri, 4/28/2023</del>	<del>Wed, 5/3/2023</del>
ATTIC REPAIRS	12	<del>Fri, 7/28/2023</del>	<del>Wed, 8/9/2023</del>
<b>SECTIONS A, B, C, &amp; D</b>	<b>96</b>	<b>Fri, 3/31/2023</b>	<b>Wed, 7/5/2023</b>
SET-UP SCAFFOLDING	2	<del>Mon, 2/27/2023</del>	<del>Wed, 3/1/2023</del>
DEMOLITION	4	<del>Mon, 4/3/2023</del>	<del>Fri, 4/7/2023</del>
FRAMING	11	<del>Mon, 4/10/2023</del>	<del>Fri, 4/21/2023</del>
STRAPS & CLIPS	14	<del>Fri, 4/21/2023</del>	<del>Fri, 5/5/2023</del>
SHEATHING/WINDOWS/TYVEK	19	<del>Fri, 5/5/2023</del>	<del>Wed, 5/24/2023</del>
INTERIOR DRYWALL	9	<del>Mon, 6/26/2023</del>	<del>Wed, 7/5/2023</del>
LATH/STUCCO	35	<del>Wed, 5/24/2023</del>	<del>Wed, 6/28/2023</del>
CAULKING/PAINT	7	<del>Mon, 6/26/2023</del>	<del>Mon, 7/3/2023</del>
RAIL/SCREEN ENCLOSURES	9	<del>Mon, 6/26/2023</del>	<del>Wed, 7/5/2023</del>
REMOVE SCAFFOLDING	2	<del>Mon, 7/3/2023</del>	<del>Wed, 7/5/2023</del>
PUNCH-OUT	2	<del>Mon, 7/3/2023</del>	<del>Wed, 7/5/2023</del>

2023 Vintage Grand Phase VII  
R.L. James, Inc General Contractor  
Morgan Zaplauskas  
Updated  
10/5/2023

32

TASK	Duration	START	END
<b>Building 9 (Type 4)</b>	172	Mon, 5/1/2023	Fri, 10/20/2023
<b>SECTIONS E, F, G, &amp; H</b>	116	Mon, 5/1/2023	Fri, 8/25/2023
SET-UP SCAFFOLDING	2	<del>Thu, 6/15/2023</del>	<del>Sat, 6/17/2023</del>
DEMOLITION	6	<del>Sat, 6/17/2023</del>	<del>Fri, 6/23/2023</del>
FRAMING	11	<del>Thu, 6/22/2023</del>	<del>Mon, 7/3/2023</del>
STRAPS & CLIPS	13	<del>Thu, 6/29/2023</del>	<del>Wed, 7/12/2023</del>
SHEATHING/WINDOWS/TYVEK	13	<del>Fri, 6/9/2023</del>	<del>Thu, 6/22/2023</del>
INTERIOR DRYWALL	11	<del>Fri, 7/21/2023</del>	<del>Tue, 8/1/2023</del>
LATH/STUCCO	29	<del>Thu, 7/27/2023</del>	<del>Fri, 8/25/2023</del>
CAULKING/PAINT	14	<del>Mon, 8/14/2023</del>	<del>Mon, 8/28/2023</del>
RAIL/SCREEN ENCLOSURES	2	Mon, 10/2/2023	Wed, 10/4/2023
REMOVE SCAFFOLDING	1	<del>Thu, 9/7/2023</del>	<del>Fri, 9/8/2023</del>
PUNCH OUT	1	<del>Mon, 9/11/2023</del>	<del>Tue, 9/12/2023</del>
ATTICS	11	Mon, 10/2/2023	Fri, 10/13/2023
<b>SECTIONS A, B, C, &amp; D</b>	54	Fri, 7/28/2023	Wed, 9/20/2023
SET-UP SCAFFOLDING	2	<del>Mon, 8/28/2023</del>	<del>Wed, 8/30/2023</del>
DEMOLITION	2	<del>Tue, 8/29/2023</del>	<del>Thu, 8/31/2023</del>
FRAMING	12	<del>Wed, 8/30/2023</del>	<del>Mon, 9/11/2023</del>
STRAPS & CLIPS	10	<del>Fri, 9/8/2023</del>	<del>Mon, 9/18/2023</del>
SHEATHING/WINDOWS/TYVEK	12	<del>Thu, 9/14/2023</del>	<del>Tue, 9/26/2023</del>
INTERIOR DRYWALL	8	<del>Wed, 9/20/2023</del>	<del>Thu, 9/28/2023</del>
LATH/STUCCO	31	<del>Fri, 7/28/2023</del>	<del>Mon, 8/28/2023</del>
CAULKING/PAINT	14	<del>Tue, 8/29/2023</del>	<del>Tue, 9/12/2023</del>
RAIL/SCREEN ENCLOSURES	2	Mon, 10/2/2023	Wed, 10/4/2023
REMOVE SCAFFOLDING	2	<del>Mon, 9/18/2023</del>	<del>Wed, 9/20/2023</del>
PUNCH OUT	2	<del>Mon, 9/18/2023</del>	<del>Wed, 9/20/2023</del>

2023 Vintage Grand Phase VII  
R.L. James, Inc General Contractor  
Morgan Zaplauskas  
Updated  
10/5/2023

32

TASK	Duration	START	END
<b>Building 15 (Type 4)</b>	130	Fri, 7/14/2023	Tue, 11/21/2023
<b>SECTIONS E, F, G, &amp; H</b>	73	Fri, 7/14/2023	Mon, 9/25/2023
SET-UP SCAFFOLDING	2	<del>Mon, 8/14/2023</del>	<del>Wed, 8/16/2023</del>
DEMOLITION	2	<del>Tue, 8/15/2023</del>	<del>Thu, 8/17/2023</del>
FRAMING	7	<del>Mon, 8/21/2023</del>	<del>Mon, 8/28/2023</del>
STRAPS & CLIPS	13	<del>Tue, 7/25/2023</del>	<del>Mon, 8/7/2023</del>
SHEATHING/WINDOWS/TYVEK	11	<del>Mon, 7/31/2023</del>	<del>Fri, 8/11/2023</del>
INTERIOR DRYWALL	11	Mon, 10/2/2023	Fri, 10/13/2023
LATH/STUCCO	32	<del>Fri, 8/11/2023</del>	<del>Tue, 9/12/2023</del>
CAULKING/PAINT	11	Mon, 10/2/2023	Fri, 10/13/2023
RAIL/SCREEN ENCLOSURES	5	<del>Wed, 9/13/2023</del>	<del>Mon, 9/18/2023</del>
REMOVE SCAFFOLDING	2	Mon, 10/16/2023	Wed, 10/18/2023
PUNCH OUT	2	<del>Mon, 9/18/2023</del>	<del>Wed, 9/20/2023</del>
ATTICS	11	Mon, 10/23/2023	Fri, 11/3/2023
<b>SECTIONS A, B, C, &amp; D</b>	94	Fri, 7/14/2023	Mon, 10/16/2023
SET-UP SCAFFOLDING	3	<del>Fri, 7/14/2023</del>	<del>Mon, 7/17/2023</del>
DEMOLITION	7	<del>Fri, 7/14/2023</del>	<del>Fri, 7/21/2023</del>
FRAMING	10	<del>Fri, 7/21/2023</del>	<del>Mon, 7/31/2023</del>
STRAPS & CLIPS	7	<del>Mon, 7/31/2023</del>	<del>Mon, 8/7/2023</del>
SHEATHING/WINDOWS/TYVEK	10	<del>Tue, 8/8/2023</del>	<del>Fri, 8/18/2023</del>
INTERIOR DRYWALL	11	Mon, 10/2/2023	Fri, 10/13/2023
LATH/STUCCO	31	Mon, 10/9/2023	Thu, 11/9/2023
CAULKING/PAINT	10	Tue, 11/7/2023	Fri, 11/17/2023
RAIL/SCREEN ENCLOSURES	4	<del>Fri, 10/6/2023</del>	<del>Tue, 10/10/2023</del>
REMOVE SCAFFOLDING	4	Fri, 11/17/2023	Tue, 11/21/2023
PUNCH OUT	2	Mon, 11/13/2023	Wed, 11/15/2023

2023 Vintage Grand Phase VII  
R.L. James, Inc General Contractor  
Morgan Zaplauskas  
Updated  
10/5/2023

32

TASK	Duration	START	END
<b>Building 16 (Type 3)</b>	123	Mon, 9/11/2023	Fri, 1/12/2024
<b>SECTIONS E, F, G, &amp; H</b>	77	Mon, 9/11/2023	Mon, 11/27/2023
SET UP SCAFFOLDING	3	Mon, 9/11/2023	Thu, 9/14/2023
DEMOLITION	8	<del>Thu, 9/14/2023</del>	<del>Fri, 9/22/2023</del>
FRAMING	10	<del>Mon, 12/4/2023</del>	<del>Thu, 12/14/2023</del>
STRAPS & CLIPS	7	Mon, 10/9/2023	Mon, 10/16/2023
SHEATHING/WINDOWS/TYVEK	14	Mon, 10/16/2023	Mon, 10/30/2023
INTERIOR DRYWALL	9	Wed, 12/20/2023	Fri, 12/29/2023
LATH/STUCCO	31	Mon, 10/30/2023	Thu, 11/30/2023
CAULKING/PAINT	14	Tue, 11/28/2023	Tue, 12/12/2023
RAIL/SCREEN ENCLOSURES	3	Tue, 1/9/2024	Fri, 1/12/2024
REMOVE SCAFFOLDING	1	Tue, 12/12/2023	Wed, 12/13/2023
PUNCH OUT	3	Tue, 1/9/2024	Fri, 1/12/2024
ATTICS Building 16	8	Tue, 1/2/2024	Wed, 1/10/2024
<b>SECTIONS A, B, C, &amp; D</b>	91	Fri, 10/13/2023	Fri, 1/12/2024
SET UP SCAFFOLDING	4	Fri, 10/13/2023	Tue, 10/17/2023
DEMOLITION	7	Tue, 10/17/2023	Tue, 10/24/2023
FRAMING	21	Fri, 10/27/2023	Fri, 11/17/2023
STRAPS & CLIPS	0	Fri, 11/17/2023	Fri, 11/17/2023
SHEATHING/WINDOWS/TYVEK	14	Fri, 11/17/2023	Fri, 12/1/2023
INTERIOR DRYWALL	9	Wed, 12/20/2023	Fri, 12/29/2023
LATH/STUCCO	35	Fri, 12/1/2023	Fri, 1/5/2024
CAULKING/PAINT	10	Mon, 1/1/2024	Thu, 1/11/2024
RAIL/SCREEN ENCLOSURES	3	Tue, 1/9/2024	Fri, 1/12/2024
REMOVE SCAFFOLDING	2	Wed, 1/10/2024	Fri, 1/12/2024
PUNCH OUT	3	Tue, 1/9/2024	Fri, 1/12/2024