

Building Remediation Biweekly Update – Feb. 22, 2022

- **Schedules:**

Building 3: Is now complete except for a final inspection.

- The Association's post remediation work for **Building 3** is under way; the installation of gutters and downspouts have been completed. Drainage system is almost complete with landscaping to start soon depending on the weather.

- **Building 6:** Is now complete except for final attic inspections, interior and exterior walkthrough inspections.

- The Association's post remediation work for **Building 6** is scheduled to start with the installation of gutters and downspouts.

2022 Work Plan:

Building 7: R.L. James will post a new schedule for Phase VI, next week on the Vintage Grand web site. R.L. James has plywood sheathing in progress on Elevations E, F, G, and H. They have started framing repairs on Elevations A, B, C AND D. All exposed walls have been covered with a protective covering.
RL James is on schedule to complete Bldg. # 7 on or about 6/21/22.

- **Building # 8:** RL James has completed all the demolition work on Elevations E, F, G and H.
RL James is scheduled to complete this building on or around 8/22/22.

Prepared by Sam Coniglio, III -Project Manager

Date: Feb. 22, 2022