

Building Remediation Biweekly Update – March 22, 2022

Current Status:

- **Building 3:** The Association's post remediation work for **Building 3** is now completed.
- **Building 6:** The Association's post remediation work for **Building 6** is now completed.

2022 Work Plan:

- **Building # 7:** R.L. James has posted a new schedule dated 3/7/202 for Phase VI on the Vintage Grand web site.

R.L. James has started installing stucco lath and trim on Elevations E, F, G, and H. Framing repairs and protective covering is about 80% complete for Elevations A, B, C AND D.

RL James is on schedule to complete Bldg. # 7 on or about 6/3/22.

- **Building # 8:** RL James has completed about 90% of framing repairs and has installed protective covering on Elevations E, F, G and H.

RL James is scheduled to complete this building on or around 7/22/22.

- **Building # 13:** RL James has started the building permit process.

Prepared by Sam Coniglio, III -Project Manager

Date: March 22, 2022