

Building Remediation Biweekly Update – April 19, 2022

Current Status:

2022 Work Plan:

- **Building # 7:** R.L. James has posted a new schedule dated 4/5/2022 for Phase VI on the Vintage Grand web site.

R.L. James has completed all stucco applications on Bldg. # 7. Painting has been completed on Elevations E, F, G, and H. Painting will start on Elevations A, B, C and D within a few days.

RL James is on schedule to complete Bldg. # 7 on or about 6/3/22.

The Association's post remediation work for Building 7 is scheduled to start within two weeks.

- **Building # 8:** RL James has completed about 95% of framing repairs and has installed plywood and Tyvek Wrap on Elevations E, F, G and H. Scaffolding from Bldg. # 7 is now read to be moved over and setup on sections A, B, C and D.
- **Building # 13:** RL James has received the building permit and will start per posted schedule.

Prepared by Sam Coniglio, III -Project Manager

Date: April 19, 2022