

Building Remediation Biweekly Update – June 28, 2022

Current Status:

2022 Work Plan:

R.L. James has posted a schedule dated 5/14/22 for Phase VI on the Vintage Grand web site.

- **Building # 7:** R L James has started working on the final punch list for bldg. # 7.

The Association's post remediation work for Building 7 is now in progress. The gutters and downspouts have been installed. The drainage systems is in progress and is schedule to be completed by 7/8/22. The landscaping and irrigation to follow.

- **Building # 8:** RL James has completed all the exterior painting on Elevations E, F, G and H. The windows and Tyvek are being installed on Elevations A, B, C and D, and the stucco/lath work is scheduled to start next week.

RL James is on schedule to complete Bldg. # 8 on or about 7/22/22.

- **Building # 13:** RL James has completed the framing repairs and are starting to install plywood sheathing on Elevations E, F, G and H.

R L James has started the demolition of the stucco to on Elevations A, B, C and D.

RL James is on schedule to complete Bldg. # 13 on or about 9/30/22.

- **Building # 18:** RL James has received the building permit for Bldg. # 18 and is scheduled to start on work on 7/15/22.

Prepared by Sam Coniglio, III -Project Manager

Date: June 28, 2022