

Building Remediation Biweekly Update – September 6, 2022

Current Status:

- **2022 Work Plan:** R.L. James will be posting a new schedule this week for Phase VI on the Vintage Grand web site.
- **Building # 7:** The Association's post remediation work for Building 7 is in progress. The Association new Landscaper will be starting soon.
- **Building # 8:** R.L. James will be starting attic repairs next week and screens will be re-installed starting the end of this week.

Association's post remediation work for Building # 8 is in progress. The Association new Landscaper will be starting soon.

- **Building # 13:** RL James continues to install lath and stucco work on Elevations E, F, G and H and are installing plywood on Elevations A, B, C and D.

RL James is about (3) weeks behind schedule to complete Bldg. # 13.

- **Building # 18:** RL James continues with demolition work on Elevations H, E, F and G.

RL James is still scheduled to complete Bldg. # 18 by 12/29/22.

Prepared by Sam Coniglio, III -Project Manager
Date: September 6, 2022