

**PHOTOGRAPHS**

**PHOTOGRAPH #1**



**BUILDING 5  
SECTION D**

Contractor has Installed PGT windows. Upper windows have Window operating control devises (WOCD) installed.

**PHOTOGRAPH #2**



**BUILDING 5  
SECTION D**

Upper windows have Window operating control devises (WOCD) installed.

**PHOTOGRAPH #3**



**BUILDING 5  
SECTION E**

Contractor has flashed window opening with DuPont/Tyvek flashing and installed PGT windows.

**PHOTOGRAPH #4**



**BUILDING 5  
SECTION E**

New window installations inspected for proper size openings, fasteners and flashings.

**PHOTOGRAPH #5**



**BUILDING 5  
SECTION E**

New window installations inspected for proper size openings, fasteners and flashings.

**PHOTOGRAPH #6**



**BUILDING 5  
SECTION F**

Truss to double top plate has been connected with Simpson Strong-Tie screw SDWC 15600 as per drawings.

**PHOTOGRAPH #7**



**BUILDING 5  
SECTION F**

New plywood sheathing has been installed and inspected for fastening.

**PHOTOGRAPH #8**



**BUILDING 5  
SECTION G**

Simpson Strong -Tie connectors and Titen HD fasteners installed.

**PHOTOGRAPH #9**



**BUILDING 5  
SECTION H**

Damaged wood framing at headers, subfloors, framing studs, trusses and plates reviewed and marked for repairs.

**PHOTOGRAPH #10**



**BUILDING 5  
SECTION H**

Damaged wood framing at headers, subfloors, framing studs, trusses and plates reviewed and marked for repairs.

**PHOTOGRAPH #11**



**BUILDING 5  
SECTION H**

Damaged wood framing at headers, subfloors, framing studs, trusses and plates reviewed and marked for repairs.

**PHOTOGRAPH #12**



**BUILDING 5  
SECTION H**

Damaged wood framing at headers, subfloors, framing studs, trusses and plates reviewed and marked for repairs.

**PHOTOGRAPH #13**



**BUILDING 5  
SECTION H**

Damaged wood framing at headers, subfloors, framing studs, trusses and plates reviewed and marked for repairs.

**PHOTOGRAPH #14**



**BUILDING 5  
SECTION H**

Damaged wood framing at headers, subfloors, framing studs, trusses and plates reviewed and marked for repairs.