

PHOTOGRAPHS

PHOTOGRAPH #1



BUILDING 6 SECTION H

Florida Paints SunFlex acrylic primer and Ultra Exterior Supercoat applied to new stucco surfaces.

PHOTOGRAPH #2



BUILDING 6 SECTION H

Contractor removed and replaced bead of MasterSeal 150 sealant that was not tooled flush.

PHOTOGRAPH #3



**BUILDING 6
SECTION A-D**

Framing repairs completed. Contractor to start Simpson connector and strap installation.

PHOTOGRAPH #4



**BUILDING 6
SECTION E-G**

Contractor applied MasterSeal NP 150 sealant around windows and inside stucco corners.

PHOTOGRAPH #5



**BUILDING 6
SECTION H**

Stucco Sub-contractor applied MasterSeal NP 150 sealant around windows and inside stucco corners.

PHOTOGRAPH #6



**BUILDING 6
SECTION E-G**

Contractor applied MasterSeal NP 150 sealant around windows and inside stucco corners.

PHOTOGRAPH #7



**BUILDING 6
SECTION E-G**

Contractor applied MasterSeal NP 150 sealant around windows and inside stucco corners.

PHOTOGRAPH #8



**BUILDING 6
SECTION E-G**

Contractor cleaned windows locations to receive sealant with Acetone and a clean rag.

PHOTOGRAPH #9



**BUILDING 6
SECTION E-G**

Contractor applied MasterSeal NP 150 sealant around windows and inside stucco corners.

PHOTOGRAPH #10



**BUILDING 6
SECTION A-D**

Contractor applied Copper Green Wood Preservative to the bottom 24" of framing.

PHOTOGRAPH #11



**BUILDING 6
SECTION A-D**

Contractor applied Copper Green Wood Preservative to the bottom 24" of framing.

PHOTOGRAPH #12



**BUILDING 6
SECTION D**

Simpson Strong Titen HD Anchors and connector Type B - bearing wall stud to bottom plates were installed with 10d nails per drawings and specifications.

PHOTOGRAPH #13



**BUILDING 6
SECTION D**

5/8" diameter Simpson Strong Titen HD Anchors with base plate installed at 24" on-center per contract drawings and specifications.

PHOTOGRAPH #14



**BUILDING 6
SECTION A-D**

Contractor received sheathing material for elevations A through D.

PHOTOGRAPH #15



**BUILDING 3
BREEZEWAY**

Scuff marks on underside of beam at breezeway to be painted.

PHOTOGRAPH #16



**BUILDING 3
UNIT 316**

Attic repairs to Unit 316 were not performed due to inaccessibility.