

**PHOTOGRAPHS**

**PHOTOGRAPH #1**



**BUILDING 6  
SECTION A**

Breezeway Railings primed and finish painted. Contractor touched up paint on walls from Breezeway Railings paint overspray. (Typical all Breezeways)

Breezeway Stair Treads finish painted with Florida Paints TropiCrete (6920).

**PHOTOGRAPH #2**



**BUILDING 6  
SECTION A**

Breezeway Stair Treads finish painted with Florida Paints TropiCrete (6920).

**PHOTOGRAPH #3**



**BUILDING 6  
SECTION A**

Kickout-Flashing for 2<sup>nd</sup> Story Balcony is not lapped correctly, and needs resealed for proper installation (typical item).

**PHOTOGRAPH #4**



**BUILDING 6  
SECTION B**

New stucco finish painted with Florida Paints Ultra Exterior SuperCoat 100% Acrylic paint and scaffolding removed.

**PHOTOGRAPH #5**



**BUILDING 6  
SECTION C**

New stucco finish painted with Florida Paints Ultra Exterior SuperCoat 100% Acrylic paint and scaffolding removed.

**PHOTOGRAPH #6**



**BUILDING 6  
SECTION C**

Contractor to properly repair (by welding repair) damaged stairway stringer location at Breezeway Railing.

**PHOTOGRAPH #7**



**BUILDING 6  
SECTION C**

Kickout-Flashing for 2<sup>nd</sup> Story Balcony is not lapped correctly, and needs resealed for proper installation (typical item).

**PHOTOGRAPH #8**



**BUILDING 6  
SECTION C**

Contractor installed missing Bracket Fasteners under the 2<sup>nd</sup> Story Balcony Deck.

**PHOTOGRAPH #9**



**BUILDING 6  
SECTION D**

Electrical Boxes to be fastened to wall and properly sealed.

**PHOTOGRAPH #10**



**BUILDING 6  
SECTION E**

**Unit #628** - Window in has less than  $\frac{1}{4}$ " gap around new window frame installation.

**PHOTOGRAPH #11**



**BUILDING 6  
SECTION E**

**Unit #628** - Contractor installing NP 150 Sealant around the interior perimeter of the new window installation.

**PHOTOGRAPH #12**



**BUILDING 6  
SECTION E**

**Unit #628** - Contractor installing NP 150 Sealant around the interior perimeter of the new window installation.

**PHOTOGRAPH #13**



**BUILDING 6  
SECTION E**

**Unit #628** - Contractor to clean up all debris from window installation, and to proactively protect all adjacent existing materials, including flooring (typical item).

**PHOTOGRAPH #14**



**BUILDING 6  
SECTION E**

Contractor to clean up all debris from construction, and to proactively protect existing materials (typical item).

**PHOTOGRAPH #15**



**BUILDING 6  
SECTION F**

Construction area has been cleaned of trash and construction debris.

**PHOTOGRAPH #16**



**BUILDING 6  
SECTION F**

Double-Window sealant Pull Test conducted. Sealant performed well passing adhesion test per project manual protocol.

**PHOTOGRAPH #17**



**BUILDING 6  
SECTION H**

Single-Window sealant Pull Test conducted. Sealant performed well passing adhesion test per project manual protocol.